

**MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING, DHEMAJI
FOR THE MONTH OF DECEMBER, 2024**

Date	30-12-2024
Time	10.00 AM
Venue	DC's Conference Hall
Members present	Annexure-I

The **District Development Committee (DDC)** meeting was presided over by **Shri Rahul Suresh Javir, IAS**, District Commissioner, Dhemaji. The Chair welcomed all the members present in the house and started the meeting by reviewing department wise progress reports submitted by the departments.

The Chairs had detailed discussion on each and every government scheme and project implemented by the concerned department with the help of PPT by the respective Head of Departments.

The following matters were discussed in the meeting for further necessary action to be taken up by the concerned department.

The Chair first discussed the inter-departmental issues: -

SI No	Inter-departmental Issues	Action to be taken by
1	<ul style="list-style-type: none"> EE, PWD (R) informed about JJM pipe laying, PHE did not follow the guideline and they laying the pipes only 1/1.5 feet depth and it will create obstruction during the time of road widening. The Chair directed EE, PWD (R) to complain against PHE. The chair inquired about higher electricity bills in some JJM schemes as reported from some GPs and directed to conduct a inspection of such schemes and submit a report. 	EE PHE/ EE PWD (R) EE, PHE
2	<ul style="list-style-type: none"> The IS requested Jt DHS to established temporary ABHA ID creation centre in all BEEO office campus and it will help regarding sensitizing and increase awareness in the area. 	ADC (Health)/ Jt DHS/ IS
3	<ul style="list-style-type: none"> EE, WR informed about issue in Gainadi L/B land acquisition and the Chair directed CO, Sissiborgaon to look into the matter and take necessary action. The chair requested all COs along with Engineers, WR to visit the embankments and identified vulnerable points and submits the reports. The Chair requested COs to indentify encroached area of embankment which will be relocate before the time of flood. The chair informed that all works department records are not up to the mark and requested All HoDs to consult with CO regarding land acquisition matters. 	CO/EE, WR COs/ EE WR All HoDs
4	<ul style="list-style-type: none"> The Chair inquired about the land encroachment issue in a certain section of the newly developed road connecting the Dhemaji medical college and took stock of the actions being taken to resolve the issue, with the EE PWD(R) Dhemaji div. 	EE PWD (B)/ EE PWD (R)/CO Dhemaji
5	<ul style="list-style-type: none"> The Chair directed EE, PHE to complete the IHHL schemes by next DDC meeting, in its entirety. DSWO informed that some of JJM schemes of AWC need to repairing, in 	EE PHE

SI No	Inter-departmental Issues	Action to be taken by
	<p>this connection AEE, PHE informed that these schemes might have expired their defect liability period and the Chair requested CEO, ZP to look into the matter and take necessary action.</p> <ul style="list-style-type: none"> ● EE PHED requested DSWO to submit a list of all AWCs regarding the JJM connection. 	<p>CEO ZP/PHE/DSWO</p> <p>DSWO</p>
6	<ul style="list-style-type: none"> ● ADC (Dev) requested to conduct a enforcement drive by enforcement task force which was made in combination of GST, Excise and Police 	GST/Excise/ Police
7	<ul style="list-style-type: none"> ● EE PHED informed that due to the widening of roads by PWD Roads, approximately 16 km of pipes of JJM is prone to be damaged. EE PHED has written to PWD Roads for utility shifting work. 	EE PHED/ EE PWD Roads

SI No	Sector	Administrative Department	Decision/action to be taken	Agency responsible & timeline
1	Infrastructure	Water Resource Department	<ul style="list-style-type: none"> ● Extension of Kumatiya right bank embankment under NIDA from Balichapori to Hatigarh area is in 75% progress ● Construction of Two Shutter Sluice Gate at Jiadhah L/B embankment at 16th Km including A/E measures is in progress at 91%. ● Extension of Gainadi L/B Embankment under NIDA from Somanigaon to Amguri PWD Road (Ph-II) along with 4 shutter sluice is in 21% progress 	EE
2	Economic Development	Animal Husbandry & Veterinary Department	<ul style="list-style-type: none"> ● The DVO appraised the house for the artificial insemination campaign under Mission Utkarsh program in the district 310. Nos. Cattle AI was done during November 2024. ● DVO also informed the house that under CSFCP (Round II, Phase 1) will be started from 01/01/2025 to 14/02/2025 for covering 50,000 doses. ● The DVO also appraised that reg the Laxmi Dugdha Utpadak S.S Ltd Joyrampur, Bordoloni under CMSGUY, the fund has already been achieved for “Establishment of Dairy Farm” as per Project/Scheme and the “Small Scale Milk Processing Unit” is under process. 	DVO
3	Economic Development	Agriculture	<ul style="list-style-type: none"> ● The DAO informed the house and a cumulative 45 Nos of KCC loan proposals were sanctioned during the month of December, 2024 (total 1649) ● Under the PM KISAN total farm families 86706 are registered and 83900 (97%) are eligible. ● The DAO informed about the progress of 	DAO

SI No	Sector	Administrative Department	Decision/action to be taken	Agency responsible & timeline
			issuance of Soil Health Cards in the district. The sample collection is going on in various parts of the district and 6724 Nos samples have been collected and card generated and 1973 Nos has been distributed.	
4	Economic Development	Zila Parishad	<ul style="list-style-type: none"> The DPM appraised the house that NSAP-AADHAR linkages of the beneficiaries of the various schemes have been running with overall progress of 87.60% in the district. <p>The chair directed CEO, ZP to issue notice for remaining 13% whose aadhar was not linked, (<i>untraceable</i>).</p> <ul style="list-style-type: none"> The DPM informed the house that 75.26% progress has been achieved PMAY-G. 67743 houses are completed from a sanction of 90013. <p>The chair directed all BDOs to complete all houses in 3rd installment by 15th January, 2025.</p> <ul style="list-style-type: none"> The CEO informed that 83.88% of MGNREGA workers have ABPS enabled bank accounts. 	CEO ZP/DPM/BDO
5	Economic Development	Fishery	<ul style="list-style-type: none"> The District Fishery Development Officer appraised the house that under PMMSY 2023-24, 80% work is done for establishment of Mini Fish Feed Mill. 	DFDO
6	Infrastructure	Transport	<ul style="list-style-type: none"> DTO, Dhemaji informed that Rs. 18.98 Cr have been realized till date as Motor Vehicle Revenue for this financial year. (Target: 38 Cr) 	DTO
7	Infrastructure	T&CP	<ul style="list-style-type: none"> The i/c Deputy Director informed the house regarding progress of the PMAY-U. Out of a target of 6804 houses in the district, 3436 houses have been completed. 	DD
8	Infrastructure	PWD (NH)	<ul style="list-style-type: none"> The EE informed that repairing work will begin shortly for the portion of the Kulajan to Bogibeel Bridge road. The Chair directed the EE to work out a proper action plan to complete the repair work within one month. 	EE
9	Infrastructure	PWD Roads (Dhemaji)	<ul style="list-style-type: none"> Improvement & Upgradation of road from Butikur to Ghilamora under Asom Mala 2.0 -- Progress 30%. Construction of road from Dihiri Bundachuk tiniali to Ujani Kekuri road under Mukhya 	EE

SI No	Sector	Administrative Department	Decision/action to be taken	Agency responsible & timeline
			<p>Mantrir Pakipath Nirman Achani for the year 2023-24– Progress 67%. Carpeting pending.</p> <ul style="list-style-type: none"> Construction of approach road to newly created Dhemaji Road Circle office including RCC Culvert and drain under MMPPNA– Progress 95%. Improvement of road from Dhakuakhana to Telijan under ASRIP.-- Progress 72 %. 	
10	Infrastructure	PWD Roads (Jonai)	<ul style="list-style-type: none"> Construction of RCC drain and parking from Dony Polo Complex to Hotel Greenlake at Silapathar Under Mukhya Mantrir Nagaria Pakipath Nirman Achani (MMNPPNA) for the year 2023-24– Progress 30% Improvement of road from Kakabari Dharmapur to Dimow Chariali at NH-515– Progress 85% Const. of Road from Jariguri Tiniali to Jariguri Assamese Tiniali under MMPPNA 2023-24 – Progress 29% 	EE
11	Infrastructure	PWD (Building)	<ul style="list-style-type: none"> Const of new medical college & hospital at Dhemaji, 2022– Progress 32% Const of Integrated DC's Office at Dhemaji, 2022– Progress 32.80% Const of R.G. Sports Complex (Mini Stadium) at Silapathar, 2022 –Progress 96% (will be completed by November, 2024). Const.of Proposed District Sports Stadium Complex at Deoribil– Progress 22%. 	EE
12	Reforms, Governance Facilitation & regulation	Excise	<ul style="list-style-type: none"> FY 24-25, the target for revenue collection is Rs 18.04 Crore out of which Rs. 6,14,92,814 were collected till November. . 	Supt of Excise
13	Social Sector	Health & Family Welfare	<ul style="list-style-type: none"> The Jt DHS informed about ABHA ID creation and till date 57.17 % achieved out of total target of 785240. The Jt. DHS also informed that out of 5,62,020 beneficiaries, 4,13,945 eKYC completed till date. 	JDHS
14	Economic Development	Industry	<ul style="list-style-type: none"> The GM apprised the house that in PMEGP for the current FY 2024-25, 41 Nos are sanctioned till date. The Udyam registration to MSME unit running in the district with 782 Nos. units registered during the month of November, 2024 for a cumulative total of 13869 till date. The GM apprised that in PM Vishwakarma 	GM, DICC

SI No	Sector	Administrative Department	Decision/action to be taken	Agency responsible & timeline
			scheme, till date out of 65 Nos GP 32 Nos GP onboarded was done and 12349 applications received till date 891 Nos approved.	
15	Social Sector	ASRLM	<ul style="list-style-type: none"> The DPM apprised the house that credit linkage for the FY 2024-25, cumulative progress is 3141 out of target of 6180. 	DPM
16	Social Sector	Women & Child Development	<ul style="list-style-type: none"> Total 67 Nos. Model AWCs have been sanctioned for FY 23-24 and 35 Nos completed till date. The DSWO apprised the house regarding aadhar verification of beneficiaries' progress of 99.53% as per POSHAN tracker. 	DSWO
17	Economic Development	Handloom & Textiles	<ul style="list-style-type: none"> The Asstt. Director. informed the house that under PMMY scheme 4 Nos of new proposals has been submitted to Banks in the November month. 	Asstt. Director
18	Infrastructure	Public Health & Engineering	<ul style="list-style-type: none"> EE, PHE informed that JJM pipeline was damaged by PWD (R) during the time of road widening from Butikur to Ghilamora and NHIDCL has also damaged their JJM pipeline due to road widening from Kulajan to Jonai. 	EE
19	Economic Development	Soil Conservation	<ul style="list-style-type: none"> Div Officer informed that 10% work in progress of 2No Bejaintipur Gully control project under RIDF XXIX. Div. Officer informed about erosion protection work at Depi river under RIDF XXIX that the contractor has not started the work despite repeated communication and the matter is placed at Director office. 	Div. Officer
20	Reforms, Governance Facilitation & regulation	For est & Environment	<ul style="list-style-type: none"> No Issue 	DFO
21	Social Sector	Elementary Education	<ul style="list-style-type: none"> Construction for various works interventions of Secondary Schools, Assam at Sripani H.S. School and Somkong H. School under RMSA progress of 30%. 	DEEO/IS
22	Social Sector	Sericulture	<ul style="list-style-type: none"> The Assistant Director of Sericulture informed that Kesseru plantation and construction of Eri Rearing House is going on with 60% of progress. 	Asst Director

SI No	Sector	Administrative Department	Decision/action to be taken	Agency responsible & timeline
23	Social Sector	Dhemaji MB	<ul style="list-style-type: none"> The EO, Dhemaji MB informed the house that Renovation/Upgradation of old Existing No.02 Bharalichuk PWSS is in 70% progress. The EO, Dhemaji MB informed the house that Renovation/Up-gradation of old Existing No. 2 Hiloidary PWSS is in 85 % progress The EO informed the house regarding progress of the PMAY-U. Out of a target of 3707 houses in the district, 1531 houses have been completed. The EO, Dhemaji MB informed regarding property tax on Govt. holding that under Section 69 of Assam Municipal Act'1956 the Property Taxes in respect of Government Buildings shall be payable by Government themselves to the Municipal Board The EO, Dhemaji MB informed regarding land sale permission that an introductory meeting by Hon'ble Minister Sri Jayanta Malla Boruah, DoHUA, was held on 20/12/2024 at Guwahati attended by both Chairperson, Vice-Chairperson, EO, Dhemaji MB and Chairman, Development Authority, Dhemaji. In that meeting Hon'ble Minister Sir clearly stated that "Building Bye Law-2022" is not implemented till now. As both the office is under DoHUA, a midway will be suggested keeping in mind of revenue loss of all ULBs as ULBs are not self sufficient. 	EO
24	Social Sector	Silapathar MB	<ul style="list-style-type: none"> EO informed that as recommended by Hon'ble MP, Lakhimpur, proposal for due approval of DMA (Deptt. Of Municipal Administration) was placed for Construction of 25 no's of Road and Drains of 14.005 km Total Length amounting to Rs. 4,67,02,000.00/- (Rupees Four Crores Sixty Seven Lacs and Two Thousand) Only under Silapathar Municipal Board jurisdiction area and the schemes will be approved shortly 	EO
25	Social Sector	Sports	<ul style="list-style-type: none"> No Issues 	
26	Social Sector	T&D Branch	<ul style="list-style-type: none"> No issues. 	
27	Social Sector	Cooperative Societies	<ul style="list-style-type: none"> No issues. 	
28	Social Sector	Cultural Affairs	<ul style="list-style-type: none"> No issues. 	

SI No	Sector	Administrative Department	Decision/action to be taken	Agency responsible & timeline
29	Infrastructure	Irrigation	<ul style="list-style-type: none"> The Chair directed EE, Irrigation to submit a report on increasing the net irrigated land area and its productivity after installation of MDTW. EE, Irrigation informed about creating awareness in rural areas regarding domestic animals which are causing problems in rabi cropping and requested to provide financial support for bamboo fencing in that areas. The ADC (Dev) requested EE, Irrigation to submit a report on installation of solar schemes in revenue village wise. 	EE
30	Social Sector	Labour	<ul style="list-style-type: none"> No issues. 	

The Chair suggested that all the HoDs (including those in dual charge of both Dhemaji & Lakhimpur) should attend the DDC Meeting positively or send any competent subordinate officer to represent them, in case of unavoidable circumstances.

The Chair requested all HoDs to expedite the department activities for completion of the running schemes/ works within the working season.

e-SIGNED
District Commissioner
Dhemaji

Copy To: -

1. The Chief Secretary, Govt. of Assam, for favour of kind information
2. The Addl. Chief Secretary to the Hon'ble C.M of Assam for favour of kind information
3. The Addl. Chief Secretary to the Govt. of Assam, Transformation & Development Deptt, Dispur, Assam for kind information.
4. The Director, Transformation & Development Deptt. Assam for favour of kind information.
5. The Director, Monitoring & Evaluation, T& D Deptt, Dispur Assam for favour of kind information
6. All Officers concerned for necessary action. They will submit a report on the action taken by them with regards to their Deptt. Immediately.
7. NIC, Dhemaji, requested to upload the same in the district website.

District Commissioner
Dhemaji